



## West Planning District

RM of Prairie Lakes: Box 100 Belmont, Mb. R0K 0C0 PH: (204) 537-2241 Fax: (204) 537-2364  
RM of Argyle: Box 40 Baldur, Mb. R0K 0B0 PH: (204) 535-2176 Fax: (204) 535-2505  
RM of Cartwright/Roblin: Box 9 Cartwright, Mb. R0K 0L0 PH: (204) 529-2363 Fax: (204) 529-2288  
Cell/Text: (204) 523-2080 Email: [23westinspector@gmail.com](mailto:23westinspector@gmail.com)

### BUILDING SITE INSPECTION SCHEDULE

This is a flexible schedule - some inspections may overlap or more may be required dependant any other issues that may arise.

Please try to give at least a day's notice or more to allow for inspector to arrive !!!

**1. Site preparation/boundary/setback locations.**

- a. In some cases, this will not be necessary but if close to property lines, it may be a little more detailed.

**2. Footing/Foundation forming, rebar installations before cement is poured**

- a. Allows for inspection of form sizes/rebar installation and sub-base prep work prior to the cement being poured.

**3. Framing Inspection**

- a. Have to inspect floor, wall, rafter construction and layouts prior to insulation and vapour barrier being installed.

**4. Insulation & Vapour Barrier Inspection**

- a. Have to confirm that insulation is installed correctly and that the vapour barrier is properly sealed.

**5. Plumbing Inspection**

- a. Have to check the plumbing installation for code compliance  
(the insulation/vapour barrier and plumbing inspection may be done together)

**6. Interior Finish Inspection**

- a. Checking to see that proper finishing is completed around window/ doors etc.

**7. Final / Occupancy Inspection**

- a. The final inspection where occupancy may be dependant that all criteria have been met.